

SOUTH LAKELAND LOCAL COMMITTEE
Divisional Highway Priority Works Programme 2021 / 2022

July 2021

Division	Project Code	Description	Divisional Total for works (£)	Estimate Cost (£)	Remaining Balance (£)	Local Committee Approval Date	Status
Cartmel	QSLNPRN20	Improvements to footway between Flookburgh to new playground on Moor Lane (additional contributions will be required)		£6,000		25/07/2017	Stuart Braithwaite has indicated that the caravan park development is able to pay rest of (£20K) this – no further funding required. Aiming to make improvements in 2020/21
		Additional contribution to footway improvements (listed above)		£2,000		19/07/2018	
		Haggs Lane new 30mph sign (remove old sign & relocate)		£1,500		29/01/2020	Works ordered to be completed summer 2020
		Review of Cartmel Parking Restrictions for possible future amendments to the TRO (additional future year funding required for any TRO)	£6,000	£6,000	£0	21/07/2021	Ongoing from previous year
		Hazelrigg Canny Hill Not suitable for HGV Signs	£6,000	£500	£0		New request
		Cartmel parking review possible measures		£5,500			New request
Division	Project Code	Description	Divisional Total for works (£)	Estimate Cost (£)	Remaining Balance (£)	Local Committee Approval Date	Status
Grange	QSLNPRN21	Lindale HGV ban scheme Staff time for design		£500		29/09/2016	Enquiries have been sent to HE for costs / implications
		Allocation to complete TROs for Windermere Road, Cragg Drive junction and No Loading on Kents Bank Road		£2,500		19/07/2018	TRO approved. Awaiting installation of signs and markings. Delayed by Covid-19
		Drainage improvement at Strawberry Bank on Cartmel Fell		£2,000		19/07/2018	Peter Hosking to follow up
		ED owned SID (checking roads with Cllr and CRASH) - be Allithwaite Road , The esplanade and Windermere Road		£4,000		30/09/2019	To be progressed in 2020/21
		Problem of children crossing the road in Lindale near Bell Hill Park		£1,500		30/09/2019	To be progressed with the implementation of the TRO

		Allocation towards the replacement of the Grange SID – to be solar and moved around	£6,000	£4,000	£0	21/07/2021	Ongoing from previous year
		Possible options for measures at Kents Bank in connection with Cross Bay walks		£2,000		21/07/2021	Ongoing from previous year
		Allocation for Kents Bank Cross Bay walk related TRO Initial & Formal consultation (further matching allocation required from next tax year s funding to implement TRO)	£6,000	£4,000	£0		New Request
		Temporary SID which can be moved around the area similar to last years ordered device		£2,000			New Request
Division	Project Code	Description	Divisional Total for works (£)	Estimate Cost (£)	Remaining Balance (£)	Local Committee Approval Date	Status
High Furness	QSLNPRN22	Improvements to signing and road markings as traffic calming through Blawith / Water Yeat and Torver		£4,000		19/07/2018	Works tickets currently being prepared to order
		Improvements to signing and road markings as traffic calming for Coniston: Ship Inn to Adams Bridge		£2,000		19/07/2018	Works tickets currently being prepared to order
		Spark Bridge red hatching entrance		£2,500		29/01/2020	Works to be ordered in conjunction with scheme for Low Furness in coming months
		Broughton 20mph scheme - reallocation from other scheme which are not to be progressed at this time		£3,500		29/01/2020	Formal consultation on hold due to covid-19. Technical design works ongoing to ensure consultation is done as soon as possible
		Broughton 20mph scheme	£6,000	£6,000	£0	21/07/2021	Ongoing from previous year
		Lowick relocation of sat nav sign futher allocation	£6,000	£1,000	£0		New Request
		Coniston/Torver road marking improvements		£1,000			New Request
		Hawkshead Squares project contribution		£1,500			New Request
		Satterthwaite consideration of measures regarding parking concerns		£500			New Request
		Coniston consideraton of ammendments to parking restrictions		£1,500			New Request

		Skewith Bridge consideration of measures with regard to pedestrian		£500			New Request
Division	Project Code	Description	Divisional Total for new works (£)	Estimate Cost (£)	Remaining Balance (£)	Local Committee Approval Date	Status
Kendal Castle	QSLNPRN23	Additional contribution to Castle Estate entrance improvement works and also to TRO for 20mph scheme		£6,000		29/01/2019	Works underway for the scheme but delayed due to Covid-19. Works set to restart in coming month.
		Additional contribution to Castle Estate entrance improvement works and also to TRO for 20mph scheme		£5,500		30/09/2019	As above
		Re-locate children crossing warning sign by shop to a better location.		£500		30/09/2019	Works ordered for sign. Completion delayed due to Covid-19. Sign expected to be made soon.
		Hayclose Road / Kendal Parks parking assessment / review	£6,000	£6,000	£0	21/07/2021	Ongoing from previous year
		Hayclose Road / Kendal Parks parking assessment subsequent measures	£6,000	£6,000	£0		New request
Division	Project Code	Description	Divisional Total for works (£)	Estimate Cost (£)	Remaining Balance (£)	Local Committee Approval Date	Status
Kendal Highgate	QSLNPRN24	Consideration of improvements on Greenside at Sunny Brow Nursery access -initially staff time		£500		29/09/2016	Initial plan drawn to discuss with Member
		Gillinggate - speed concerns - initial options work	£6,000	£3,000	£0	21/07/2021	Ongoing from previous year
		Improvement of road markings in Highgate division		£3,000		21/07/2021	Ongoing from previous year
		Gillinggate speed concerns - traffic scheme	£6,000	£6,000	£0		New Request connect
Division	Project Code	Description	Divisional Total for works (£)	Estimate Cost (£)	Remaining Balance (£)	Local Committee Approval Date	Status
Kendal	QSLNPRN25	Warning signs and road markings on Sedbergh Road to encompass both Eller Raise and Sandylands junctions		£3,500		30/11/2017	In progress
		TROs - Allocation of funding to complete Appleby Road and Shap Road parking scheme		£3,000		30/09/2019	Initial consultation completed. Formal TRO Spring 2020

Netter		TRO - Speed review on A684 Singleton Road junction with Castle Green		£3,000		30/09/2019	Incororate with Speed limit TRO for various South Lakes 2020
		Shap Road Area TRO	£6,000	£6,000	£0	21/07/2021	Ongoing consultation and TRO for Shap Road Area
		Castle Street consideration of improvement to No Entry Signs	£6,000	£3,000	£1,300		New Request
	Shap Road signage improvements	£1,000		New Request			
	Castle Crescent - Residents only signs	£700		New Request			
Division	Project Code	Description	Divisional Total for works (£)	Estimate Cost (£)	Remaining Balance (£)	Local Committee Approval Date	Status
Kendal South	QSLNPRN26	Additional allocation to a pedestrian crossing on the A65 Burton Road near Helmside Road junction		£4,000		19/07/2018	Funding not sufficient, new request gone in to apply for CIL funding
		Additional allocation to a pedestrian crossing on the A65 Burton Road near Helmside Road junction		£5,000		30/09/2019	Funding not sufficient, new request gone in to apply for CIL funding
		Additional funding for pedestrian crossing of the A65 near Helmside Road junction	£6,000	£6,000	£0	21/07/2021	Ongoing from previous
		Additional funding for pedestrian crossing of the A65 near Helmside Road junction	£6,000	£6,000	£0		Ongoing scheme
Division	Project Code	Description	Divisional Total for new works (£)	Estimate Cost (£)	Remaining Balance (£)	Local Committee Approval Date	Status
Kendal Strickland and Fell	QSLNPRN27	Junction improvement consideration for Horncop Lane / Sparrowmire Lane		£1,000		21/03/2017	Officers working on ideas to come back with. (Additional funding to implement any changes would then be required)
		Bus stop build out at Greenside		£3,000		19/07/2018	Design detailed – works to be instructed. Delivery may be delayed due to Covid-19
		Cycle Barriers on Fellside / rail on High Garth footpath		£1,000		19/07/2018	Need to ensure correct location to place works instruction. To be followed up
		Kendal Green stones or bollards	£6,000	£2,000	£0	30/09/2019	To be ordered summer 2020
		SID on Greenside		£4,000		30/09/2019	New request - additional funding required
		SID on Greenside - additional contribution	£6,000	£2,000	£0	21/07/2021	Ongoing scheme
		Improvement of 2 sections of currently unmade desire line footpath, Beast Banks and Tenterfell		£4,000		21/07/2021	Ongoing scheme

		Low Mead Footpath works (subject to ownership confirmation)		£0			
		Junction improvement consideration for Horncop Lane / Sparrowmire Lane - implmentation of proposals	£6,000	£5,000	£1,000		New Request
Division	Project Code	Description	Divisional Total for works (£)	Estimate Cost (£)	Remaining Balance (£)	Local Committee Approval Date	Status
Kent Estuary	QSLNPRN28	TRO-Traffic Calming and speed related measures for Arnside		£6,000		19/07/2018	Initial consultation completed Autumn 2019. Formal consultation currently on hold. Works continuing to prepare for formal TRO consultation as soon is possible
		TRO - Additional allocation to Speed related measures for Arnside		£5,000		30/09/2019	As above
		TRO - Measures to address speeding and large vehicles using Guard Hill Lane at Carr Bank On hold		£2000 (only £1,000 available)		30/09/2019	New request -On hold as funding not sufficient, pursuing funding options
		Unsuitable for caravans sign for Beetham village		Privately funded (£500)		30/09/2019	New request Beetham PC to pay for (need to arrange this)
		TRO - Measures to stop motorhome parking in Arnside		Privately funded (£500)		30/09/2019	New request Arnside PC to pay for Being undertaken with 20mph speed limit therefore as above
		Arnside TRO and Traffic Calming scheme	£6,000	£6,000	£0	21/07/2021	Ongoing consultation and TRO for Arnside
		Arnside TRO and Traffic Calming scheme	£6,000	£6,000	£0		Implementation of TRO
Division	Project Code	Description	Divisional Total for works (£)	Estimate Cost (£)	Remaining Balance (£)	Local Committee Approval Date	Status
Lakes	QSLNPRN29	Consideration of concerns raised at Chapel Hill for initial consultation and a possible future TRO (any TRO will require funding in a future year)		£1,000		19/07/2018	Initial consultation undertaken March 2020. Interrupted by Covid-19 and assessment of next steps required
		Wansfell Road Rothay Road signage for the filter lane		£1,000		30/09/2019	Order to be placed in Summer 2020
		Rydal welcome sign replacment		£700		30/09/2019	Completed Spring 2020
		Consideration of concerns raised at Kirkfield and St Anne's Close, for initial consultation (If TRO is will required it will need funding in a future year)		£1,000		30/09/2019	Parking assessment to be progressed from March to Sept 2020 – Parking assessment currently on hold due to Covid-19.

		Chapel Hill and Low Gale initial consultation and measures (additional funding may be required in a future year)	£6,000	£3,000	£0	21/07/2021	Ongoing scheme
		Kirkfield and St Anne's Close parking assessment (future funding may be required for any TRO) — Reallocated TRO for Lakes area parking restrictions		£3,000		21/07/2021	Ongoing scheme
		Chapel Hill and Low Gale statutory consultation and measures	£6,000	£4,000	£0		New request
		Wansfell Road Rothay Road signage for the filter lane		£500		New request	
		Installation of poles for a SID at Grasemre		£200		New request	
		Consideration of parking concerns at Rugby Club, Ambleside & Elterwater (future funding may be required for any TRO) Reallocated to consideration of a TRO for A591 Jenkins Fields area, Ambleside (if TRO is to progress further funding allocation will be required in a future year.)		£1,300		New request	
Division	Project Code	Description	Divisional Total for works (£)	Estimate Cost (£)	Remaining Balance (£)	Local Committee Approval Date	Status
Low Furness	QSLNPRN30	Scales 20mph speed limit extension - additional funding required to be implemented		£2,000		19/07/2018	To be progressed with various speed limit TRO 2020 Currently on hold due to Covid-19. Will be progressed as soon as possible in 2020
		A5092 40mph extension - Farmers Arms through to Penny Bridge - additional funding required to be implemented				19/07/2018	
		Cumbria Way sign 'Pedestrians in the road' Broughton Beck		£1,000		19/07/2018	Works ticket prepared – for completion summer 2020
		Loppergarth reflector posts		£500		19/07/2018	Works ordered to be completed summer 2020
		Measures to reduce speeding in Spark Bridge part funded by Cllr Breteton	£3,000	29/01/2020		Works ticket in progress in conjunction with High Furness area contribution	
		Greenodd initial options work	£6,000	£3,500		21/07/2021	Ongoing scheme
		Mill Room, Broughton Beck		£500		21/07/2021	Order May 2021
		Main Road, Swarthmoor signs and road markings		£2,000		21/07/2021	Ongoing scheme
		Greenodd initial options work		£1,500			New request
		Penny Bridge area further improvement of ped's in road	£6,000	£1,500	£0		New request

Division	Project Code	Description	Divisional Total for new works (£)	Estimate Cost (£)	Remaining Balance (£)	Local Committee Approval Date	Status
		Main Road, Swarthmoor signs and road markings		£3,000			New request
Lower Kentdale	QSLNPRN31	Road safety schemes for village entry treatments (signs and road markings) to Burton-in-Kendal and Holme villages as discussed with the CRASH group		£6,000		29/01/2020	New request in January 2020. Works instruction being progressed for Autumn 2020 implementation
		Gatebeck - traffic management options (to be confirmed once met with PC)	£6,000	£5,000	£0	21/07/2021	Ongoing scheme
		Sign for Crooklands / A65 junction opposite Memorial Hall		£1,000		21/07/2021	Ongoing scheme
		Contribution towards resurfacing works (Heversham & Leasgill Princes Way) Further discussion required with the Network Manager	£6,000	£6,000	£0		New request
Lyth Valley	QSLNPRN32	Additional funding for improvements to Helsington Church Corner	£6,000	£4,550	£0	31/01/2018	Landowner permission required - NFA possible at this time
		Assessment of speeds on A592 for consideration of speed limit review and future TRO	£6,000	£6,000	£0	29/01/2019	Traffic monitoring completed - report to Member Summer 2020
		Assessment of speeds on A592 for consideration of speed limit review and future TRO	£6,000	£6,000	£0	30/09/2019	As above
		TO BE REALLOCATED TO LEVENS FOOTPATH WORKS 'Helsington Church corner visibility improvements (pending landowner permission NT) T	£6,000	£6,000	£0	21/07/2021	New request - PREVIOUS ALLOCATION TO BE REALLOCATED
		Levens footpath works	£6,000	£6,000	£0		New request
		Feasibility, costing and designs for a traffic Island / safe crossing on A65 Biggins Road / Biggins Lane junction		£1,000		25/07/2017	Detailed design to be progressed in 2020 / 2021
		Make official shared use cycleway / foot way A65 / Main Street- Kirkby Lonsdale- Reallocate to TRO parking restrictions A65		£2,000		25/07/2017	Progressed as far as possible no further works planned - transfer funding to TRO Parking restrictions A65
		Allocation to a footway improvement through the Countryside Access Team with YDNPA		£5,000		19/07/2018	Completed - YDNPA works in 2020/2021
		Market Sq, Kirkby Lonsdale- Review of Road Marking and Signage- Reallocate to TRO parking restrictions A65		£1,500		30/09/2019	Originally allocated in error Reallocated

Sedbergh & Kirkby Lonsdale	QSLNPRN33	A new cyclepath just to the north of Levens Hall in a field owned by the estate, to get cyclists off the A6, in Lyth ED working with Cllr Bland.		£4,500		30/09/2019	Being progressed by Mark Brierley
		Zebra crossing installation for Dodgson Croft Kirkby Lonsdale		Privately funded (£25K)		30/09/2019	Safety audit completed. Equipment ordered and works to be programmed early Summer 2020
		A65 Biggins Road / Biggins Lane - Detailed design and costing (including road widening) to accommodate a pedestrian island.	£6,000	£6,000	£0	21/07/2021	Progressing an earlier scheme
		Shared Cycle way footpath improvements Levens Hall- Reallocated to TRO parking restrictions A65 (will require a further allocation in future years)	£6,000	£6,000	£0		New request
Division	Project Code	Description	Divisional Total for new works (£)	Estimate Cost (£)	Remaining Balance (£)	Local Committee Approval Date	Status
Ulverston East	QSLNPRN34	Surface improvement for rear of North Lonsdale Road from E. end to Hoad View and Steel St to junction (details to confirm with Member)		£6,000		19/07/2018	Network team preparing works order
		Bus Stop Clear way marking on Oakwood Drive near number 4		£1,000		30/09/2019	To be progressed
		Ulverston Market Street- No Entry Sign to be improved at Co-op shop		£500		30/09/2019	To be progressed
		Conishead Road - TRO for DYs on Railway side - funding for initial consultation. Additional funding required for formal TRO		£2,000		30/09/2019	Consultation began in Spring 2020. Additional funding required in 2020 / 2021
		TRO-Ainsworths Transport services at NLRoad. Establishment of a safety zone near to playground. Ainsworths agreed to pay towards scheme.			Private Works	30/09/2019	Funded by Ainsworth Transport. Options prepared and scheme progressing spring 2020
		Progress of Conishead Road TRO		£4,000		21/07/2021	Ongoing scheme
		Sir John Barrow and Croftlands School signs and lines improvements	£6,000	£2,000		21/07/2021	New request
		Ulverston town centre 20mph scheme	£6,000	£6,000	£0		
		Division	Project Code	Description	Divisional Total for new works (£)	Estimate Cost (£)	Remaining Balance (£)
		TRO - Church Walk consultation for residents parking scheme		£3,000		30/11/2018	Further proposals being prepared - consultation completed 2019. Options now being completed for formal consultation

Ulverston West	QSLNPRN35	TRO – Residents parking Garden Terrace, one side only and 1 permit per house. Reallocated to Signage for Hazel Tree Road & Church Walk TRO		£2,000		30/09/2019	Reallocated
		TRO - DYL by Bici Café, Upper Brook Street		£2,000		30/09/2019	New request - Funding £3,000 to be reallocated to Garden Terrace scheme
		Bollards on Upper Brook Street - on left from Shop onwards.		£1,000		30/09/2019	
		TRO - Allocation to Church Walk residents parking scheme options for statutory consultation		£1,000		30/09/2019	Further proposals being prepared - consultation completed 2019. Options now being completed for formal consultation
		Church Walk TRO	£6,000	£6,000	£0	21/07/2021	Ongoing scheme
		Ulverston town centre 20mph scheme	£6,000	£6,000	£0		
Division	Project Code	Description	Divisional Total for new works (£)	Estimate Cost (£)	Remaining Balance (£)	Local Committee Approval Date	Status
Upper Kent	QSLNPRN36	Assessment of road safety and pedestrian crossing options near St Oswalds, Burneside		£500		31/01/2018	Assessment completed, report to Member June 2020
		Jack Castling corner works		£2,000		26/03/2018	Allocation to highway improvements with Parish Council
		Firbank Parish - flap signs for diversion (detail to be agreed with parish and Member)		£3,000		19/07/2018	To be progressed
		Lavrock Bridge - funding towards measures including possible bollards to restrict bridge entry		£1,000		19/07/2018	Designs completed - awaiting Member update
		Additional sign / bollards for Back Lane Staveley to prevent vehicles especially HGVs		£1,000		19/07/2018	To be progressed – Summer 2020
		TRO -Speed limit and introduction of Parking Restriction on Main Street, Staveley		£5,000		30/09/2019	Initial consultation November 2019 completed. Next steps on hold due to Covid-19
		Staveley Parking and Speed limit TRO scheme	£6,000	£5,000	£0	21/07/2021	Ongoing scheme
		St Oswald's School Burneside measures to assist crossing (yet to be finalised)		£1,000		21/07/2021	New request
		Staveley Parking and Speed limit TRO scheme		£1,000			New request

		<i>Grayrigg measures for the village entry points</i>	£6,000	£1,000	£0		<i>New request</i>
		<i>Burneside Village signs</i>		£500			<i>New request</i>
		<i>Meal Bank Bridge safety measures to protect the bridge</i>		£3,500			<i>New request</i>
Division	Project Code	Description	Divisional Total for new works (£)	Estimate Cost (£)	Remaining Balance (£)	Local Committee Approval Date	Status
Windermere	QSLNPRN37	Bend warning signs and speed monitoring for A591 Elleray Rd - Cooks House Corner	£6,000	£1,500	£0	19/07/2018	Designs to be progressed Spring 2020
		TRO for St Mary's Park, Lake Road and Craig Walk & Droomer Drive - residents parking proposal (future contribution needed for implementation if progressed)		£3,000		19/07/2018	Initial consultation completed Dec 19 / Jan 20. Further consultation on hold due to Covid-19
		TRO for St Mary's Park, Lake Road and Craig Walk	£6,000	£5,000	£0	21/07/2021	<i>Ongoing scheme</i>
		Droomer Drive - initial options		£1,000		21/07/2021	<i>New request</i>
		Dropped Kerb for wheelchair access Princes's Road		£1,400	£1,500		<i>New Request</i>
		College Road Consideration of improvement scheme		£3,100			<i>New Request</i>
Total			Budget	Proposed for approval	Remaining to commit		
			£108,000	£104,200	£3,800		